



FY 2022 County Rebuild Alabama Annual Report

Etowah County



Map Index	Project No.	Road Name/Number	Begin		End		Project Details				Amount of Rebuild Alabama Funding Expended in Current Fiscal Year	Method in Which Rebuild Funds Were Utilized			Percent Complete	Original CTP	County Rebuild Alabama Funds or Federal Aid Exchange Funds	CRAF Amount	FAEF Amount												
			Lat.	Long.	Lat.	Long.	Road Improvement Project	Bridge Improvement Project	Project Length (miles)	Description of Work		Amount Expended Utilizing Competitive Bid Contracts	Amount Expended Utilizing Public Works Contracts	Amount Expended exempt from Competitive and/or Public Works Contracts																	
Beginning Balance																					\$970,854.75	\$400,000.00									
Annual Revenue Received by County																														\$1,543,731.08	\$400,000.00
1	RA-ECP 28-01-2022	Steele Station Road	33.9396	-86.1188	33.9318	-86.1654	X		2.90	Spot Patching and Leveling from Pleasant Valley Road to County Line	\$0.00		\$0.00		0%	Yes	CRAF	\$0.00													
2	RA-ECP 28-02-2022	Pleasant Valley Road	33.9978	-86.1231	33.9158	-86.1042	X		6.10	Spot Patching and Leveling from Highway 11 to Highway 411	\$0.00		\$0.00		0%	Yes	CRAF	\$0.00													
3	RA-ECP 28-03-2022	Rocky Hollow Road	33.9695	-86.1776	34.0079	-86.1887	X		3.23	Resurfacing From Highway 11 to Gallant Road	\$0.00		\$0.00		0%	Yes	CRAF	\$0.00													
4	RA-ECP 28-04-2022	Buffington Road	34.1568	-86.1997	34.1620	-86.1754	X		1.55	Resurfacing and Traffic Stripe From Highway 179 to Boaz City Limits	\$112,022.85		\$112,022.85		100%	Yes	CRAF	\$112,022.85													
5	RA-ECP 28-05-2022	Gnatville Road	33.9915	-85.7642	33.9896	-85.7377	X		1.61	Resurfacing From Tom Cat Road to Cherokee County Line	\$107,235.12		\$107,235.12		100%	Yes	CRAF	\$107,235.12													
6	RA-ECP 28-06-2022	Macedonia Road	34.0770	-85.8724	34.0607	-85.8532	X		2.10	Resurfacing From Appalachian Highway to Coats Bend Road	\$132,324.80		\$132,324.80		100%	Yes	CRAF	\$132,324.80													
7	RA-ECP 28-07-2022	Son Johnson Road	34.1712	-86.0875	34.1710	-86.0753	X		0.71	Resurfacing From Leeth Gap Road to Happy Hill Cutoff	\$44,453.01		\$44,453.01		100%	Yes	CRAF	\$44,453.01													
8	RA-ECP 28-08-2022	Scenic Highway	34.1664	-85.9246	34.1741	85.9097	X		1.19	Resurfacing From Benson Drive to Corley Road	\$0.00		\$0.00		0%	Yes	CRAF	\$0.00													
9	RA-ECP 28-09-2022	Walker Mountain Rd	34.0942	-86.1525	34.1142	-86.1567	X		3.85	Resurfacing From Egypt Road to Shady Grove Road	\$94,388.44		\$94,388.44		100%	Yes	CRAF	\$94,388.44													
10	RA-ECP 28-10-2022	Cove Springs Road	34.1054	-86.2579	34.1125	-86.2659	X		1.18	Resurfacing from Little Cove Road to top of Mountain	\$62,247.20		\$62,247.20		100%	Yes	CRAF	\$62,247.20													
11	RA-ECP 28-11-2022	Nichols Road	34.0198	-86.2758	34.0186	-86.2907	X		0.91	Resurfacing from Dee Nix Road to Warrior Valley Road	\$53,995.10		\$53,995.10		100%	Yes	CRAF	\$53,995.10													
12	RA-ECP 28-04-2021	Tom Cat Road	33.9672	-85.7651	34.0485	-85.8122	X		6.74	Resurfacing and Traffic Stripe from US Highway 278 to Centre Road	\$415,707.52		\$415,707.52		90%	Yes	CRAF	\$415,707.52													
Only Rebuild Alabama Funds are intended to be reported			Total Miles Addressed by CTP (Total Mileage Does Not Include Bridge Projects)						17.49	Total Rebuild Funds Expended this Fiscal Year	\$1,022,374.04	\$0.00	\$1,022,374.04	\$0.00			Total CRAF/FAEF Remaining Estimated	\$1,492,211.79	\$800,000.00												

Remarks

Map 1 & 2, RA-ECP 28-01-2022 & 28-02-22 were awarded to Wiregrass Construction in August, with work scheduled to begin in January of 2023

Map 3, RA-ECP 28-03-2022 was postponed to FY 2023 due to heavy construction traffic utilizing the roadway in FY 2022.

Map 8, RA-ECP 28-08-2022 will be paved in FY 2023 due to seasonal limitations.

Map 12, RA-ECP 28-04-2021 was paved in FY 2022, but stripe will be placed in FY 2023 due to seasonal limitations.